



The Township Center Project - 2020



SUBJECT: DAILY DIARY July 22, 2020

WEATHER: 70's – 80's degrees, mostly sunny.

WORK DAY = 33.

E. P. DOYLE: On-Site Tony all day. John visited in the afternoon.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

PREMIUM CONCRETE: Frank + 4. on-site today.

Activities Wednesday:

- Premium finished the concrete walls.
- Premium completed the vapor barrier of the sub-base for the basement floor.
- Premium completed placing the reinforcement mesh.
- We passed the Village Inspection today, contingent on tomorrow's Geo-Con Inspection.

Activities Thursday:

- Concrete installation for the basement floor starts Thursday at 8:00 am. 90 to 100 CY are required.
- Geo-Con Inspection at 7:00 am.

Critical Path:

- Status of Com Ed Truck and potential bracing?
No additional charges for a couple extra weeks from Com Ed. 😊 Nice job Russ.
- Construction and delivery of the pre-cast floor planks. Pre-cast planks are under construction.

Pending Items:

- How to backfill the NE corner of the building? Waiting to complete the installation of the concrete floor slab.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Completing the Vapor Barrier and Flooring reinforcement.