



## The Township Center Project - 2020

---

SUBJECT: DAILY DIARY December 22, 2020

WEATHER: 30's and 40's degrees. Mostly sunny.

WORK DAY = TODAY =  $132 + 1 = 133$ .

EP DOYLE: Graham and Ed.

CALIBER: +1.

TALON: + 0.

PREMIUM [LCI CONCRETE] : +2.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

### Activities Today :

- Caliber to continue working on drywall and taping and sanding.
- Elevator is delivered to Schaumburg. We are on their install schedule.
- Damaged and end treatments concrete removals.

### Activities Planned for Wednesday.

- Work on drywall and taping and sanding.
- Concrete edge treatments and repairs scheduled for Concrete at 10:00 am.
- Continue working on electrical in the basement.
- Elevator progress.

### Critical Path:

- **Complete the taping and sanding.**
- **Complete the concrete repairs.**

### Pending Items:

- Install the elevator.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

# The Township Center Project - 2020



Inside Work today.



Prince and Saratoga Work today.

# The Township Center Project - 2020



Parking Lot Work today.



The EIFIS correction.