



The Township Center Project - 2020



SUBJECT: DAILY DIARY June 11, 2020

WEATHER: 70's and 80's degrees, sunny. Beautiful Day. Site is drying out.

WORK DAY = 6.

E. P. DOYLE: On-Site Tony; all day.

ENGINEERING SOLUTIONS TEAM: Ed on-site on and off all day.

WALKER EXCAVATION: Jose and Jack, all day. + 8 trucks early and 4 trucks later in day.

Activities Today:

- Excavation continued. Today's work was on reducing the stockpile.
- Coordination meeting with sub-contractors including, Walker Excavating, Stanton Mechanical [Plumber], Archon [Utility Installation] and Premier Concrete.
- Afternoon Coordination Meeting with representatives from Com Ed.
- Continued progress on Shop Drawings.

Activities Friday:

- Work on the topsoil stockpile and continue excavation. .
- Continue coordination with Com Ed. Site meeting scheduled for Tuesday at 8:30 am with Javon. Tony to communicate with Curt.

Pending Items:

- Doyle working on Shop Drawings.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Working and managing the morning.



The excavation is drying out.