



The Township Center Project - 2020



SUBJECT: DAILY DIARY June 30, 2020

WEATHER: 80's & 90's degrees, muggy and threat of rain.

WORK DAY = 19.

E. P. DOYLE: On-Site Tony; all day.

ENGINEERING SOLUTIONS TEAM: Ed on-site in the morning.

STANTON MECHANICAL: 3 On-site for all day.

Activities Today:

- Stanton continued working on plumbing installations under the basement.
- Ed Martinez and Russ worked on ironing out some shop drawing details.

Activities Wednesday:

- Village is scheduled to inspect the site tomorrow at 9:00 am.
- Stanton to complete working on plumbing installations under the basement.
- Geocon and Walker scheduled to be on-site for Thursday.

Pending Items:

- --

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Again, site was hit hard by the evening rains.



Stanton Mechanical working to complete the underdrain installation.