



## The Township Center Project - 2020



SUBJECT: DAILY DIARY July 10, 2020

WEATHER: RAIN DAY.

WORK DAY = 25 + 0 = 25

E. P. DOYLE: Tony.

ENGINEERING SOLUTIONS TEAM: Ed.

PREMIUM CONCRETE: Dustin + 7. on-site.

GEOCON; on-site.

### Activities Today:

- All parties on-site today at 6:00 am preparing for the big day.
- Weather = Rain downpour between 6:30 and 7:00 forced the cancellation of the day's activities.

### Activities Monday:

- Premium to place concrete in the framed basement walls. 70 CY of concrete is ordered.

### Critical Path:

- Preparation and review and approval of the pre-cast floor planks shop drawings is on the critical path.

### Pending Items:

- Brick Samples for Brick Selection.
- Elevator Shop Drawings; have been reviewed by the architect and returned to the Contractor. A resubmittal has been requested.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.