



The Township Center Project - 2020



SUBJECT: DAILY DIARY July 23, 2020

WEATHER: 70's – 80's degrees, sunny.

WORK DAY = 34.

E. P. DOYLE: On-Site Tony all day. Ed visited in the morning.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

PREMIUM CONCRETE: Joe + 12. on-site today.

MEYER: Brad the operator of the Pumper Truck.

GEO-CON: 1 tester

Activities Thursday:

- Premium installed and finished the basement floor. Almost 100 CY of concrete was required.
- Geo-Con on-site to test the concrete. Temperature – 79 degrees. Slump – 5". Air – 2%.

Activities Friday:

- On-Site Coordination meeting to plan next week's activities.

Critical Path:

- Construction and delivery of the pre-cast floor planks. Pre-cast planks are in fabrication at the plant.

Pending Items:

- How to backfill the NE corner of the building?
- How to begin to backfill the basement wall excavations.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Getting Started.



Concrete arrives at 7:20.



Unloading 2 trucks at a time.



The testing.

The Township Center Project - 2020



The testing.



Finishing the Floor Completing the Placing.