



## The Township Center Project - 2020

---

SUBJECT: DAILY DIARY July 24, 2020

WEATHER: 70's – 80's degrees, sunny.

WORK DAY = 35.

E. P. DOYLE: On-Site Tony all day. Russ on-site for the morning coordination meeting.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

PREMIUM CONCRETE: Mike on-site for meeting. + clean up guys in the afternoon.

MOISTURE BARRIER: 1 on-site for coordination meeting with Premium.

### Activities Friday:

- Inspections and Coordination Meetings.

### Activities Next Week:

- Set Steel.
- Begin CMU work.
- Begin Setting Pre-cast on August 3?
- Install the basement wall vapor barrier and insulation on August 10?

### Critical Path:

- Complete the setting of the steel.
- Delivery of the pre-cast floor planks

### Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



*The new basement.*



*Inspecting the Basement Walls.*