



The Township Center Project - 2020

SUBJECT: DAILY DIARY July 27, 2020

WEATHER: 70's – 80's degrees, overcast and muggy.

WORK DAY = 36.

E. P. DOYLE: On-Site Tony all day. Russ on-site for the morning coordination meeting.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

EBBEN: +4 on-site all day.

Activities Monday:

- Ebben worked on the CMU for the elevator shaft.

Activities Tuesday:

- Ebben to continue the CMU.
- Walker to clean up the outskirts of the site.

Activities Wednesday:

- Ebben to continue the CMU.
- Begin setting the steel.

Critical Path:

- Complete the setting of the steel.
- Delivery of the pre-cast floor planks

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Getting Started.



Materials.

The Township Center Project - 2020



Working on the elevator shaft.