



The Township Center Project - 2020

SUBJECT: DAILY DIARY July 28, 2020

WEATHER: 80's degrees, mostly sunny.

WORK DAY = 37.

E. P. DOYLE: On-Site Tony all day. Ed on-site this morning.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

EBBEN: +5 on-site all day.

WALKER: Jose on-site this morning.

Activities Tuesday:

- Ebben continued working on the CMU for the elevator shaft.
- Walker worked on cleaning up the site and the stockpile this morning.

Activities Wednesday:

- Ebben to complete the CMU.

Activities Thursday:

- Begin setting the steel.
- Project Team Meeting.

Critical Path:

- Complete the setting of the steel.
- Delivery of the pre-cast floor planks

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Constructing the Elevator Shaft.



Constructing the Elevator Shaft. .