



## The Township Center Project - 2020

---

SUBJECT: DAILY DIARY July 29, 2020

WEATHER: 80's degrees, mostly sunny.

WORK DAY = 38.

E. P. DOYLE: On-Site Tony all day. Ed on-site this morning.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

EBBEN: +5 on-site all day.

WALKER: Bob on-site this morning.

PREMIUM: +1 this morning.

### Activities Wednesday:

- Ebben to complete the CMU for the elevator shaft.
- Premium working on the concrete punch list.

### Activities Thursday:

- Begin setting the steel.
- Project Team Meeting.

### Critical Path:

- Complete the setting of the steel.
- Delivery of the pre-cast floor planks

### Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Constructing the Elevator Shaft.



Constructing the Elevator Shaft. .