



## The Township Center Project - 2020

---

SUBJECT: DAILY DIARY July 30, 2020

WEATHER: 70's - 80's degrees, mostly cloudy.

WORK DAY = 39.

E. P. DOYLE: On-Site Tony all day. Russ on-site this morning.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

PREMIUM: +1 on-site.

MTZ: Ed on-site this morning.

### Activities Thursday:

- Premium working on the concrete punch list.
- Project Team Meeting.

### Activities Friday:

- Begin setting the steel.

### Critical Path:

- Complete the setting of the steel.
- Delivery of the pre-cast floor planks

### Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



The new basement and elevator shaft.



The new basement and elevator shaft.