



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 3, 2020

WEATHER: 70's degrees, overcast.

WORK DAY = 41.

E. P. DOYLE: On-Site Tony all day.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Monday:

- Quiet day today. Most of steel was erected on Friday.
- One column was mis-sized. This detail was resolved today by the contractor and the architect.

Activities Wednesday:

- Old Style Steel will complete setting the steel.
- Pre-cast floor planks will be delivered.
- Old Style steel will then begin setting the pre-cast floor planks.

Critical Path:

- Delivery and installation of the pre-cast floor planks.
- Backfill around the outside of the basement walls.

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Status of the steel. .