



The Township Center Project - 2020

SUBJECT: DAILY DIARY August 4, 2020

WEATHER: 70's degrees, sunny.

WORK DAY = 42.

E. P. DOYLE: On-Site Tony and John all day.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Tuesday:

- Another Quiet day today.
- Tony and John worked on ramps.

Activities Wednesday:

- Old Style Steel will complete setting the steel.
- Pre-cast floor planks will be delivered.
- Old Style steel will then begin setting the pre-cast floor planks.

Critical Path:

- Delivery and installation of the pre-cast floor planks.
- Backfill around the outside of the basement walls.

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Status of the steel. .



The new inspector.