



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 5, 2020

WEATHER: 70's degrees, sunny.

WORK DAY = 43.

E. P. DOYLE: On-Site Tony and John all day.

OLD STYLE STEEL: Jim + 5.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Wednesday:

- Complete setting the lower level steel.
- Begin setting the first-floor precast floor planks.

Activities Planned for Thursday:

- Old Style Steel to continue setting the precast floor planks.
- Begin the waterproofing and insulation of the basement walls.

Critical Path:

- Backfill around the outside of the basement walls.

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Complete setting the steel. .



Complete setting the steel.

The Township Center Project - 2020



Begin setting the precast floor planks .



Begin setting the precast floor planks.