



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 6, 2020

WEATHER: 70's degrees, sunny.

WORK DAY = 44.

E. P. DOYLE: On-Site Tony all day.

OLD STYLE STEEL: Jim + 5.

WATERPROOFING: +2

ENGINEERING SOLUTIONS TEAM: .

Activities Thursday:

- Near completion of setting the 1st floor precast planks.
- About half completion of setting the basement wall waterproofing and insulation.

Activities Planned for Friday:

- Old Style Steel to complete the 1st floor precast planks.
- Work to complete the waterproofing and insulation of the basement walls.

Critical Path:

- Backfill around the outside of the basement walls.
- Remove the Com Ed Truck.

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Waterproofing the walls.



Completing the precast planks.

The Township Center Project - 2020



Setting the precast and waterproofing and insulation.



Setting the precast and waterproofing and insulation.