



The Township Center Project - 2020

SUBJECT: DAILY DIARY August 10, 2020

WEATHER: 80's degrees, variable.

WORK DAY = 46.

E. P. DOYLE: On-Site Tony all day. Ben on-site for NICOR meeting.

ENGINEERING SOLUTIONS TEAM: .

Activities Today:

- On-site NICOR meeting with Christine Booker.
- Shop drawings and details submittals.

Activities Planned for tomorrow:

- Walker to begin to backfill the basement walls.
- Premium Concrete to be on-site Wednesday to construct the NE & SE corner foundations.

Critical Path:

- Backfill around the outside of the basement walls.
- Remove the Com Ed Truck.

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



The north wall.



The west wall.



The south wall.

