



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 13, 2020

WEATHER: 80's degrees, sunny.

WORK DAY = 49.

E. P. DOYLE: On-Site Tony all day. Tim and Ed and Ben attended the project meeting.

WALKER: Jose and Damon and Jack on-site all day.

GEO-CON: +1 technician on site most of day.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

MTZ: Ed on-site for the meeting.

Activities Today:

- Walker continued working on backfilling the outside of the basement walls.
- Geo-Con on-site performing soil compaction tests.
- Project Team Meeting.

Activities Planned for tomorrow:

- Premium Concrete to be on-site and begin constructing the east corner foundations.

Critical Path:

- Complete the backfill around the outside of the basement walls.
- Remove the Com Ed Truck.

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Today's progress.



Today's progress.