



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 17, 2020

WEATHER: 80's degrees, sunny.

WORK DAY = 51.

E. P. DOYLE: On-Site Tony all day.

PREMIUM: 3 on-site all day.

GEO-CON: +1 on site for concrete.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Premium completed the corner walls.
- Village Inspection passed.
- Old Style completed the welding of the precast floor planks.

Activities Planned for Tuesday:

- Old Style to be on-site and commence the installation of the first-floor steel.
- Walker to be on-site to complete the backfill of the outside foundation walls.

Critical Path:

- Complete the backfill around the outside of the basement walls.
- Remove the Com Ed Truck.

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Starting the day.



The welded planks.

The Township Center Project - 2020



Installing the concrete.



Installing the concrete.