



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 18, 2020

WEATHER: 70's degrees, sunny.

WORK DAY = 52.

E. P. DOYLE: On-Site, Tony all day and Ed in the afternoon.

PREMIUM: 1 in the morning.

OLD STYLE: Jim + 6.

WALKER: Jose and Damon

GEO-CON: +1 on site for soils.

WEBSTER & MCGRATH: +1 in the morning.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Premium striped the corner wall forms.
- Old Style started erecting the first-floor steel.
- Walker worked on the backfill of the foundation walls.
- Webster & McGrath resurveyed this morning.
- Geo-Con performed soil compaction tests.

Activities Planned for Tuesday:

- Old Style to continue the installation of the first-floor steel.

Critical Path:

- Remove the Com Ed Truck.
- Cover the wires?
- Close the shop drawing for the storm water structures.

Pending Items:

- - - - - -

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Starting the day.



Stripping the forms from the corner walls.



Backfilling the Walls.

The Township Center Project - 2020



Erecting the steel.



Erecting the steel.