



The Township Center Project - 2020

SUBJECT: DAILY DIARY August 21, 2020

WEATHER: 80's degrees, sunny.

WORK DAY = 55.

E. P. DOYLE: On-Site, Graham all day.

OLD STYLE: +4

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style continued with installation of first-floor steel.

Activities Planned for Monday:

- Old Style to continue the installation of the first-floor steel.

Activities Planned for Tuesday:

- Old Style to continue the installation of the first-floor steel.
- Premium may return to complete the basement and first-floor concrete.

Critical Path:

- Cover the wires?

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Starting the day.



Setting the steel.



Placing steel.



Placing steel.