



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 25, 2020

WEATHER: 80's and 90's degrees, sunny.

WORK DAY = 57.

E. P. DOYLE: On-Site, Graham all day.

OLD STYLE: +0

SCHINDLER: +1

CARPENTER: +1

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style not on-site today.
- Schindler on-site to perform preliminary measurements.
- Carpenter on-site to perform preliminary measurements.
- Com Ed removed the truck.
- Coordination with the Village.

Activities Planned for Wednesday:

- Old Style to continue the installation of the first-floor steel.
- EP Doyle to re-submit the spot survey and submit the Geo-Con compaction tests to the Village.

Critical Path:

- Cover the wires?

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Status today.



Com Ed Truck Removed.