



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 27, 2020

WEATHER: 80's and 90's degrees, sunny.

WORK DAY = 59.

E. P. DOYLE: On-Site, Graham all day. Ed in the morning. Russ and Ben for the meeting.

OLD STYLE: +3

CARPENTER: +1

MTZ: Ed for the meeting.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style on-site today, working on welding and putting together the steel roofing.
- Carpenter on-site to perform preliminary measurements.
- Waiting on Com Ed regarding the wiring.
- Project Team Bi-Weekly Meeting.
- Doyle submitted 4 copies of the spot survey to the Village.

Activities Planned for Friday:

- Old Style to complete the detailing and welding of the first-floor steel.

Critical Path:

- Cover the wires?
- Security: Strike Plates for the Doors?

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Getting started today.



Completing the steel roofing.

The Township Center Project - 2020



Completing the steel roofing.