



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 28, 2020

WEATHER: 80's and 90's degrees, sunny.

WORK DAY = 60.

E. P. DOYLE: Ed and John on-site throughout the day.

OLD STYLE: Jim and Bryan +3

GEO-CON: +1

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style on-site today, working on welding and putting together the steel roofing and canopies.
- Geo-Con on-site to inspect the steel.
- Waiting on Com Ed regarding the wiring.
- Village approved the re-submitted spot survey.

Activities Planned for Monday:

- Detail the pre-cast floor planks.

Critical Path:

- Cover the wires?
- Security: Strike Plates for the Doors – YES, Mark weighed in and would like Strike Plates.

Pending Items:

- -----

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Getting started today.



Completing the steel roofing.

The Township Center Project - 2020



Steel Frame is now near complete.