



The Township Center Project - 2020



SUBJECT: DAILY DIARY August 31, 2020

WEATHER: 70's and 80's degrees, sunny.

WORK DAY = 61.

E. P. DOYLE: Graham on-site all day.

OLD STYLE: [STRESS CORE] +4

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style [Stress Core] on-site today, working on patching up basement ceiling, clean the pre-cast plank joints and grout those joints.
- Com Ed on-site today and will rubber wrap the wires on Tuesday or Wednesday.

Activities Planned for Tuesday:

- Old Style to complete welding details and canopy installation.

Critical Path:

- Covering the wires.
- Premium on-site this week to complete the building first floor concrete.

Pending Items:

- Premium on-site Wednesday, for the rest of the week.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Getting started today.



To complete the stairs this week.

The Township Center Project - 2020



Cleaned joints.



Placing the grout.

The Township Center Project - 2020



Finished grouting.