



The Township Center Project - 2020

SUBJECT: DAILY DIARY September 01, 2020

WEATHER: 70's degrees, overcast and rainy in the afternoon.

WORK DAY = 62.

E. P. DOYLE: Graham on-site all day.

OLD STYLE: Jim

MTZ: Nathan the SE on-site to inspect the steel.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style on-site today, working on the stairs.

Activities Planned for Wednesday:

- Premium Concrete on-site tomorrow.
- Com Ed to rubber wrap the wires.

Critical Path:

- Covering the wires.
- Premium on-site this week to complete the building first floor concrete.

Pending Items:

- Premium on-site Wednesday, for the rest of the week.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Today's status.