



The Township Center Project - 2020



SUBJECT: DAILY DIARY September 02, 2020

WEATHER: 70's degrees, and sunny.

WORK DAY = 63.

E. P. DOYLE: Graham on-site all day.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Quiet Day.

Activities Planned for Thursday:

- Premium Concrete on-site tomorrow, to pour the diamonds and the stairs.
- Com Ed to rubber wrap the wires.

Activities Planned for Friday:

- Premium Concrete, to pour the first floor 2" first floor topping.

Critical Path:

- Covering the wires.
- Premium on-site this week to complete the building first floor concrete.

Pending Items:

-

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



Today's status.



The wires.



First floor.



The stairs.