



The Township Center Project - 2020

SUBJECT: DAILY DIARY September 09, 2020

WEATHER: 60's degrees and overcast and drizzly. Because finish concrete was planned for today; Today is another RAIN day.

WORK DAY = 65 + 0 = 65.

E. P. DOYLE: Graham on-site.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Catch up on book work and documentation.

Activities Planned for Thursday:

- Premium Concrete, to pour the first floor 2" first floor topping.

Critical Path:

- Get the final floor concrete placed.
- Get the steel complete and off the site.

Pending Items:

-

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.