



The Township Center Project - 2020



SUBJECT: DAILY DIARY September 14, 2020

WEATHER: 60's and 70's degrees and partly cloudy.

WORK DAY = 66 + 1 = 67.

E. P. DOYLE: Graham on-site all day.

OLD STYLE: Brian + 2.

CARPENTER: +4.

NELSON: +2.

J. B. MECHANICAL: +2.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style = installed canopies.
- Carpenter = worked on exterior framing.
- Nelson = Begins installing the interior water safety pipes.
- J. B. Mechanical = Begin work on the Roofing HVAC and the Roof Curbs.

Activities Planned for Tuesday:

- Carpenters on-site.
- Nelson on-site.

Critical Path:

- Get the steel complete and off the site.

Pending Items:

- Get Com Ed on-site to nail down the exact source of the service.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



The canopies.



Today's work.



The carpentry.