



The Township Center Project - 2020



SUBJECT: DAILY DIARY September 15, 2020

WEATHER: 60's and 70's degrees and sunny.

WORK DAY = 67 + 1 = 68.

E. P. DOYLE: Graham on-site all day.

OLD STYLE: Brian + 2.

CALIBER: +3.

NELSON: +3.

J. B. MECHANICAL: +2.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Old Style = stair rails and details.
- Carpenter = worked on exterior framing.
- Nelson = Begins installing the lower level water safety pipes.

Activities Planned for Wednesday:

- Carpenters on-site.
- Nelson on-site.

Critical Path:

- Complete the shop drawings.

Pending Items:

- Get Com Ed on-site to nail down the exact source of the service.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.



The carpenters.



Fire system installation in the lower level.



Work on first floor.