



The Township Center Project - 2020



SUBJECT: DAILY DIARY October 13, 2020

WEATHER: 60's degrees, variable.

WORK DAY = 88.

E. P. DOYLE: Graham on site today.

TALON: +1.

METAL MASTERS: +4.

HVAC: +1.

STANTON: Don +2.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Talon = installing conduit on first floor and in basement.
- Stanton = continues working on plumbing in the basement and on 1st floor.
- Metal Masters = working on the roof.
- HVAC detailing.

Activities Planned for Wednesday:

- Carpenters are finishing up.
- Electricians are finishing up.
- Plumbing work is finishing up.
- Bricks to be delivered.

Critical Path:

- Masonry work to start on Thursday.

Pending Items:

- Get NICOR scheduled.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Starting the day.



Plumbing details in the basement and the stairwell.

The Township Center Project - 2020



The work room and working on the roof.



The north and south elevation.