



## The Township Center Project - 2020

---



SUBJECT: DAILY DIARY October 19, 2020

WEATHER: 40's – 50's degrees, variable.

WORK DAY = 92.

E. P. DOYLE: Graham on site today.

TALON: +1.

EBBEN: +8.

STANTON: Don.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

MTZ: Ed on-site

### Activities Today:

- Talon = installing conduit on first floor.
- Stanton = continues working on plumbing in the basement.
- Ebben = brick layers working today.
- Ed Martinez on-site to coordinate with the kitchen equipment.

### Activities Planned for Tuesday:

- Brick installations.
- Electricians are finishing up.
- Plumbing work is finishing up.

### Critical Path:

- Get NICOR Scheduled.

### Pending Items:

- Com Ed scheduled for November 9.
- Parking Lot Construction starts next week.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

# The Township Center Project - 2020



The brickwork today.



The brickwork today.



Community Room.



Work Room.



The Basement.



Water and sewer in the southwest corner.