



The Township Center Project - 2020



SUBJECT: DAILY DIARY October 20, 2020

WEATHER: 40's degrees, overcast.

WORK DAY = 93.

E. P. DOYLE: Graham on site today.

TALON: +2.

EBBEN: +9.

STANTON: Don + 1.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Talon = installing conduit on first floor.
- Stanton = Finishes all rough plumbing today.
- Ebben = brick layers working today.
- Working on coordination of the walk -in refrigeration units.

Activities Planned for Wednesday:

- Brick installations.
- Electricians are finishing up.
- Thursday morning meeting is better at 8:30 for Graham and Ed.

Critical Path:

- Get NICOR Scheduled.

Pending Items:

- Com Ed scheduled for November 9.
- Parking Lot Construction starts next week.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



The brickwork today.



The brickwork today.

The Township Center Project - 2020



Work Room.



The Hallway.



The Community Room.