



The Township Center Project - 2020



SUBJECT: DAILY DIARY October 21, 2020

WEATHER: 40's and 50's degrees, variable.

WORK DAY = 94.

E. P. DOYLE: Graham on site today.

TALON: +2.

EBBEN: +8.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Talon = Finishing installation of conduit on first floor.
- Ebben = brick layers working today.
- Working on coordination of the walk -in refrigeration units.

Activities Planned for Thursday:

- Brick installations. Bricklayers finish this week? Weather dependent..
- Electricians are finishing up.
- Thursday morning team meeting. Address the Building Commission Report.
- Friday – Site layout meeting with the Refrigeration Unit Supplier.

Critical Path:

- Get NICOR Scheduled.

Pending Items:

- Com Ed scheduled for November 9.
- Archon - Parking Lot Construction starts next week.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



North Elevation.



West Side.

The brickwork today.



East Side.



The South Side.

The brickwork today.

The Township Center Project - 2020



Work Room.



The Basement.



The Community Room.