



## The Township Center Project - 2020

---



SUBJECT: DAILY DIARY October 22, 2020

WEATHER: 50's and 60's and 70's degrees, variable. Heavy Rains last night, over 2".

WORK DAY = TODAY = RAIN DAY = 94 + 0 = 94.

E. P. DOYLE: Graham on site today. Russ on-site for team meeting.

TALON: +2.

EBBEN: +0.

MTZ: Ed on-site for team meeting.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

### Activities Today:

- Talon = Finishing installation of conduit on first floor.
- Ebben = Rained out.
- Team Meeting.
- Village Inspection: PASSED – In-wall Inspection – framing, electrical and HVAC – 1<sup>st</sup> floor and basement.
- Working on coordination of the walk -in refrigeration units.

### Activities Planned for Friday:

- Brick installations. Bricklayers finish this week? Weather dependent..
- Electricians are finishing up.
- Site layout meeting with the Refrigeration Unit Supplier.

### Critical Path:

- Get NICOR Scheduled.

### Pending Items:

- Com Ed scheduled for November 9.
- Archon - Parking Lot Construction starts next week.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.