



The Township Center Project - 2020



SUBJECT: DAILY DIARY October 27, 2020

WEATHER: 30's degrees. Overcast and snowy.

WORK DAY = TODAY = 95 + 1 = 96.

E. P. DOYLE: Graham on site today.

TALON: .

EBBEN: +9.

WEBSTER, McGRATH: +1.

ARCHON: +5.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today:

- Ebben = Installing brickwork today.
- Webster McGrath layout the parking lot today.
- Archon mobilizes for the parking lot construction.
- Archon works on the water connection un the basement.

Activities Planned for Wednesday:

- Brick installations.
- Electricians are finishing up.
- Archon to excavate the parking lot.

Critical Path:

- Get NICOR Scheduled.
- Get the windows scheduled.

Pending Items:

- Com Ed scheduled for November 9.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



The brick work today.



Archon mobilizes for parking lot.



Archon works on the building water connection.



Webster McGrath layout today.