



## The Township Center Project - 2020

---



SUBJECT: DAILY DIARY November 13, 2020

WEATHER: 30's degrees. Overcast.

WORK DAY = TODAY = 108 + 1 = 109.

EP DOYLE: Graham on-site today.

ARCHON: +2.

TALON: +1.

CARDINAL GLASS: +0.

COM ED: +4 .

NICOR / PIPE STRONG: +0.

DGSD: +1.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

### Activities Today:

- Today, Com Ed brings power into the site.
- Talon works on wiring fixtures.
- Archon prepares for test with DGSD.

### Activities Planned for Monday:

- Walker to bring the parking lot up to sub-grade.

### Critical Path:

- Get NICOR Service install Scheduled.

### Pending Items:

- Survey layout team on-site on Monday.
- Walker to follow to complete the stone for the parking lot.
- Premium to follow to install the curb and gutter and the sidewalks and the driveway apron.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

# The Township Center Project - 2020



Com Ed brings power into site today.



Com Ed brings power into site today.

## The Township Center Project - 2020



Com Ed brings power into site today.



Com Ed brings power into site today.