



The Township Center Project - 2020



SUBJECT: DAILY DIARY November 24, 2020

WEATHER: 30's degrees. Snow and Rain all day.

NO WORK DAY = TODAY = $115 + 0 = 115$.

EP DOYLE: .

CALIBER: + 3.

WALKER: + 0.

TALON: + 0.

EIFIS: +0 .

PREMIUM [LCI CONCRETE] : +0.

COM ED: +0 .

AT&T: 1.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today :

- Caliber to continue working on drywall.
- AT&T visited the site. Eric Lipa is their coordinator.
- Russ coordinated with Archon to finalize the new sanitary clean-out per DGSD request.
- Ed Coordinated with Com Ed. Javon Cartwright has the meter install scheduled for December 7 and has the connection scheduled for December 21.

Activities Planned for Wednesday.

- Talon to continue to bring electric to building.
- Caliber to continue working on drywall.

Critical Path:

- Get the Gas into the building and start the heating system.

Pending Items:

- Coordinate the new sanitary clean-out. EWP is executed. Installation planned for next week.
- Roll and vibrate the parking lot in preparation for bricks.
- Planning the topsoil schedule and coordinate with Mark.

Please advise if there are questions or if I missed anything.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.