



The Township Center Project - 2020

SUBJECT: DAILY DIARY: January 5, 2021

WEATHER: 20's degrees. Overcast and foggy.

WORK DAY = TODAY = $139 + 1 = 140$.

EP DOYLE: Graham.

CALIBER: +1.

CARDINAL GLASS: +1.

TALON: +0.

ACTION FENCE: +2.

PAINTER: +1.

ENGINEERING SOLUTIONS TEAM: Ed on-site.

Activities Today :

- Complete the Trash Bin.
- Finishing the drop ceiling.
- Painting.
- Install the door closures.
- Delivered the elevator.

Activities Planned for Wednesday.

- Painting.
- Repair the kitchen floor.

Critical Path:

- **Install the Elevator.**

Pending Items:

- Thursday - Team Meeting.

Thank you. Notes by Ed Kalina. / Please advise if there are any further thoughts or questions.

The Township Center Project - 2020



Completing the Trash Bin.



The Hallway.



The Township Room.



Inspecting the basement.

The Township Center Project - 2020



The Township Room and the delivered elevator.



Cleaning the Food Pantry.